

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	604	11/09/20	11/13/20 - 11/19/20	11/20/20	11/23/20	11/24/20
1	606	11/09/20	11/13/20 - 11/19/20	11/20/20	11/23/20	11/24/20
1	613	11/09/20	11/13/20 - 11/19/20	11/20/20	11/23/20	11/24/20
1	614	11/09/20	11/13/20 - 11/19/20	11/20/20	11/23/20	11/24/20

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	704	11/10/20	11/16/20 - 11/20/20	11/23/20	11/24/20	11/25/20
1	706	11/10/20	11/16/20 - 11/20/20	11/23/20	11/24/20	11/25/20
1	713	11/10/20	11/16/20 - 11/20/20	11/23/20	11/24/20	11/25/20
1	714	11/10/20	11/16/20 - 11/20/20	11/23/20	11/24/20	11/25/20

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	804	11/12/20	11/17/20 - 11/23/20	11/24/20	11/25/20	11/27/20
1	806	11/12/20	11/17/20 - 11/23/20	11/24/20	11/25/20	11/27/20
1	813	11/12/20	11/17/20 - 11/23/20	11/24/20	11/25/20	11/27/20
1	814	11/12/20	11/17/20 - 11/23/20	11/24/20	11/25/20	11/27/20

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	904	11/13/20	11/18/20 - 11/24/20	11/25/20	11/27/20	11/30/20
1	906	11/13/20	11/18/20 - 11/24/20	11/25/20	11/27/20	11/30/20
1	913	11/13/20	11/18/20 - 11/24/20	11/25/20	11/27/20	11/30/20
1	914	11/13/20	11/18/20 - 11/24/20	11/25/20	11/27/20	11/30/20

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	1004	11/16/20	11/19/20 - 11/25/20	11/27/20	11/30/20	12/01/20
1	1006	11/16/20	11/19/20 - 11/25/20	11/27/20	11/30/20	12/01/20
1	1013	11/16/20	11/19/20 - 11/25/20	11/27/20	11/30/20	12/01/20
1	1014	11/16/20	11/19/20 - 11/25/20	11/27/20	11/30/20	12/01/20

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	1104	11/17/20	11/20/20 - 11/27/20	11/30/20	12/01/20	12/02/20
1	1106	11/17/20	11/20/20 - 11/27/20	11/30/20	12/01/20	12/02/20
1	1113	11/17/20	11/20/20 - 11/27/20	11/30/20	12/01/20	12/02/20
1	1114	11/17/20	11/20/20 - 11/27/20	11/30/20	12/01/20	12/02/20

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	1204	11/18/20	11/23/20 - 11/30/20	12/01/20	12/02/20	12/03/20
1	1206	11/18/20	11/23/20 - 11/30/20	12/01/20	12/02/20	12/03/20
1	1213	11/18/20	11/23/20 - 11/30/20	12/01/20	12/02/20	12/03/20
1	1214	11/18/20	11/23/20 - 11/30/20	12/01/20	12/02/20	12/03/20

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	1404	11/19/20	11/24/20 - 12/01/20	12/02/20	12/03/20	12/04/20
1	1406	11/19/20	11/24/20 - 12/01/20	12/02/20	12/03/20	12/04/20
1	1413	11/19/20	11/24/20 - 12/01/20	12/02/20	12/03/20	12/04/20
1	1414	11/19/20	11/24/20 - 12/01/20	12/02/20	12/03/20	12/04/20

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	1504	11/20/20	11/25/20 - 12/02/20	12/03/20	12/04/20	12/07/20
1	1506	11/20/20	11/25/20 - 12/02/20	12/03/20	12/04/20	12/07/20
1	1513	11/20/20	11/25/20 - 12/02/20	12/03/20	12/04/20	12/07/20
1	1514	11/20/20	11/25/20 - 12/02/20	12/03/20	12/04/20	12/07/20

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	1604	11/23/20	11/27/20 - 12/03/20	12/04/20	12/07/20	12/08/20
1	1606	11/23/20	11/27/20 - 12/03/20	12/04/20	12/07/20	12/08/20
1	1613	11/23/20	11/27/20 - 12/03/20	12/04/20	12/07/20	12/08/20
1	1614	11/23/20	11/27/20 - 12/03/20	12/04/20	12/07/20	12/08/20

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	1704	11/24/20	11/30/20 - 12/04/20	12/07/20	12/08/20	12/09/20
1	1706	11/24/20	11/30/20 - 12/04/20	12/07/20	12/08/20	12/09/20
1	1713	11/24/20	11/30/20 - 12/04/20	12/07/20	12/08/20	12/09/20
1	1714	11/24/20	11/30/20 - 12/04/20	12/07/20	12/08/20	12/09/20

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	1804	11/25/20	12/01/20 - 12/07/20	12/08/20	12/09/20	12/10/20
1	1806	11/25/20	12/01/20 - 12/07/20	12/08/20	12/09/20	12/10/20
1	1813	11/25/20	12/01/20 - 12/07/20	12/08/20	12/09/20	12/10/20
1	1814	11/25/20	12/01/20 - 12/07/20	12/08/20	12/09/20	12/10/20

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	1904	11/27/20	12/02/20 - 12/08/20	12/09/20	12/10/20	12/11/20
1	1906	11/27/20	12/02/20 - 12/08/20	12/09/20	12/10/20	12/11/20
1	1913	11/27/20	12/02/20 - 12/08/20	12/09/20	12/10/20	12/11/20
1	1914	11/27/20	12/02/20 - 12/08/20	12/09/20	12/10/20	12/11/20

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	2004	11/30/20	12/03/20 - 12/09/20	12/10/20	12/11/20	12/14/20
1	2006	11/30/20	12/03/20 - 12/09/20	12/10/20	12/11/20	12/14/20
1	2013	11/30/20	12/03/20 - 12/09/20	12/10/20	12/11/20	12/14/20
1	2014	11/30/20	12/03/20 - 12/09/20	12/10/20	12/11/20	12/14/20

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	2104	12/01/20	12/04/20 - 12/10/20	12/11/20	12/14/20	12/15/20
1	2106	12/01/20	12/04/20 - 12/10/20	12/11/20	12/14/20	12/15/20
1	2113	12/01/20	12/04/20 - 12/10/20	12/11/20	12/14/20	12/15/20
1	2114	12/01/20	12/04/20 - 12/10/20	12/11/20	12/14/20	12/15/20

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	2204	12/02/20	12/07/20 - 12/11/20	12/14/20	12/15/20	12/16/20
1	2206	12/02/20	12/07/20 - 12/11/20	12/14/20	12/15/20	12/16/20
1	2213	12/02/20	12/07/20 - 12/11/20	12/14/20	12/15/20	12/16/20
1	2214	12/02/20	12/07/20 - 12/11/20	12/14/20	12/15/20	12/16/20

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	2304	12/03/20	12/08/20 - 12/14/20	12/15/20	12/16/20	12/17/20
1	2306	12/03/20	12/08/20 - 12/14/20	12/15/20	12/16/20	12/17/20
1	2313	12/03/20	12/08/20 - 12/14/20	12/15/20	12/16/20	12/17/20
1	2314	12/03/20	12/08/20 - 12/14/20	12/15/20	12/16/20	12/17/20

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	2404	12/04/20	12/9/20 - 12/15/20	12/16/20	12/17/20	12/18/20
1	2406	12/04/20	12/9/20 - 12/15/20	12/16/20	12/17/20	12/18/20
1	2413	12/04/20	12/9/20 - 12/15/20	12/16/20	12/17/20	12/18/20
1	2414	12/04/20	12/9/20 - 12/15/20	12/16/20	12/17/20	12/18/20

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	2504	12/07/20	12/10/20 - 12/16/20	12/17/20	12/18/20	12/21/20
1	2506	12/07/20	12/10/20 - 12/16/20	12/17/20	12/18/20	12/21/20
1	2513	12/07/20	12/10/20 - 12/16/20	12/17/20	12/18/20	12/21/20
1	2514	12/07/20	12/10/20 - 12/16/20	12/17/20	12/18/20	12/21/20

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	2604	12/08/20	12/11/20 - 12/17/20	12/18/20	12/21/20	12/22/20
1	2606	12/08/20	12/11/20 - 12/17/20	12/18/20	12/21/20	12/22/20
1	2613	12/08/20	12/11/20 - 12/17/20	12/18/20	12/21/20	12/22/20
1	2614	12/08/20	12/11/20 - 12/17/20	12/18/20	12/21/20	12/22/20

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	2704	12/09/20	12/14/20 - 12/18/20	12/21/20	12/22/20	12/23/20
1	2706	12/09/20	12/14/20 - 12/18/20	12/21/20	12/22/20	12/23/20
1	2713	12/09/20	12/14/20 - 12/18/20	12/21/20	12/22/20	12/23/20
1	2714	12/09/20	12/14/20 - 12/18/20	12/21/20	12/22/20	12/23/20

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	2804	12/10/20	12/15/20 - 12/21/20	12/22/20	12/23/20	12/24/20
1	2806	12/10/20	12/15/20 - 12/21/20	12/22/20	12/23/20	12/24/20
1	2813	12/10/20	12/15/20 - 12/21/20	12/22/20	12/23/20	12/24/20
1	2814	12/10/20	12/15/20 - 12/21/20	12/22/20	12/23/20	12/24/20

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	2904	12/11/20	12/16/20 - 12/22/20	12/23/20	12/24/20	12/28/20
1	2906	12/11/20	12/16/20 - 12/22/20	12/23/20	12/24/20	12/28/20
1	2913	12/11/20	12/16/20 - 12/22/20	12/23/20	12/24/20	12/28/20
1	2914	12/11/20	12/16/20 - 12/22/20	12/23/20	12/24/20	12/28/20

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	3004	12/14/20	12/17/20 - 12/23/20	12/24/20	12/28/20	12/29/20
1	3006	12/14/20	12/17/20 - 12/23/20	12/24/20	12/28/20	12/29/20
1	3013	12/14/20	12/17/20 - 12/23/20	12/24/20	12/28/20	12/29/20
1	3014	12/14/20	12/17/20 - 12/23/20	12/24/20	12/28/20	12/29/20

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	3104	12/15/20	12/18/20 - 12/24/20	12/28/20	12/29/20	12/30/20
1	3106	12/15/20	12/18/20 - 12/24/20	12/28/20	12/29/20	12/30/20
1	3113	12/15/20	12/18/20 - 12/24/20	12/28/20	12/29/20	12/30/20
1	3114	12/15/20	12/18/20 - 12/24/20	12/28/20	12/29/20	12/30/20

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	3204	12/16/20	12/21/20 - 12/28/20	12/29/20	12/30/20	12/31/20
1	3206	12/16/20	12/21/20 - 12/28/20	12/29/20	12/30/20	12/31/20
1	3213	12/16/20	12/21/20 - 12/28/20	12/29/20	12/30/20	12/31/20
1	3214	12/16/20	12/21/20 - 12/28/20	12/29/20	12/30/20	12/31/20

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	3304	12/17/20	12/22/20 - 12/29/20	12/30/20	12/31/20	01/04/21
1	3306	12/17/20	12/22/20 - 12/29/20	12/30/20	12/31/20	01/04/21
1	3313	12/17/20	12/22/20 - 12/29/20	12/30/20	12/31/20	01/04/21
1	3314	12/17/20	12/22/20 - 12/29/20	12/30/20	12/31/20	01/04/21

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	3404	12/18/20	12/23/20 - 12/30/20	12/31/20	01/04/21	01/05/21
1	3406	12/18/20	12/23/20 - 12/30/20	12/31/20	01/04/21	01/05/21
1	3413	12/18/20	12/23/20 - 12/30/20	12/31/20	01/04/21	01/05/21
1	3414	12/18/20	12/23/20 - 12/30/20	12/31/20	01/04/21	01/05/21

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	3504	12/21/20	12/24/20 - 12/31/20	01/04/21	01/05/21	01/06/21
1	3506	12/21/20	12/24/20 - 12/31/20	01/04/21	01/05/21	01/06/21
1	3513	12/21/20	12/24/20 - 12/31/20	01/04/21	01/05/21	01/06/21
1	3514	12/21/20	12/24/20 - 12/31/20	01/04/21	01/05/21	01/06/21

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	3604	12/22/20	12/28/20 - 01/04/21	01/05/21	01/06/21	01/07/21
1	3606	12/22/20	12/28/20 - 01/04/21	01/05/21	01/06/21	01/07/21
1	3613	12/22/20	12/28/20 - 01/04/21	01/05/21	01/06/21	01/07/21
1	3614	12/22/20	12/28/20 - 01/04/21	01/05/21	01/06/21	01/07/21

**\*These dates are tentative and may be subject to change**

Tower	Unit	Demo Complete By (AOAO or Contractor)	Plumbing Work (Chipping, Stacking, Angle Stops)	Drywall Installation	Toilet Installation	Turnover/Cleaning
1	3704	12/23/20	12/29/20 - 01/05/21	01/06/21	01/07/21	01/08/21
1	3706	12/23/20	12/29/20 - 01/05/21	01/06/21	01/07/21	01/08/21
1	3713	12/23/20	12/29/20 - 01/05/21	01/06/21	01/07/21	01/08/21
1	3714	12/23/20	12/29/20 - 01/05/21	01/06/21	01/07/21	01/08/21